



CONTROL SHEET

X-TOWER SCAFFOLDING

Reference: 22405 5x0



Control date:	Site:	Control 1 On the label:
Inspector name:	Address:	



Perform a visual inspection before each use Carry out a formal control every 6 months in the check sheet Before the inspection, isolate and secure the product	CONFORMITY	
	YES	NO
General inspection of the product: Perform a visual inspection of the overall state of the product		
Check there are no damaged profiles and/or components (impacts, perforation, ...)	☐	☐
Check that all fittings (screws, rivets) are correctly tightened or in place	☐	☐
Check that the products opens and closes correctly	☐	☐
Visually inspect the welds on the product 2	☐	☐
Check that the scaffolding does not become dislocated	☐	☐
Make sure that the Ladders slide smoothly	☐	☐
Check that the platform, toeboards and spars are present, correctly fitted and in good condition 3	☐	☐
Check that the platform and ladder hooks and locks are present, correctly fitted and operate as intended 4	☐	☐
Check that the locking systems and guardrails are present, correctly fitted and operate as intended 5	☐	☐
Check that the diagonals and middle rail are present, correctly fitted, in good condition and block correctly 6	☐	☐
Check that the stabilisers are present, correctly fitted and operate as intended 7	☐	☐
Check that the transport wheels are present, correctly fitted and in good condition and that the brakes function correctly 8	☐	☐
Check that bases and footpads are present and in good condition 9	☐	☐
Check that the safety labels are present 10	☐	☐
Product conclusions: suitable ☐ to be repaired ☐ to be retired ☐		
For spare parts, see the after-sales sheet available online in the "Documentation Centre" tab (After-sales split views category): https://www.tubescacomabi.com/fr/centre-de-documentation		
Date of next check:		

** Repairs must be performed by a qualified person. The product must be checked after repair.

